Muscatine Power and Water



3205 Cedar Street Muscatine, IA 52761-2204 563-263-2631 **mpw.org**

Date: 10/11/22 (via email)

To: Wendy Heib, NPDES Industrial Permit Coordinator

RE: Progress Report for Muscatine Power and Water (MPW) Unit 9 Compliance with 40 CFR

423 - Effluent Limitation Guidelines for the Steam Electric Power Generating Point

Source Category (ELG) Requirements for FGD Wastewater

Dear Ms. Heib,

Requirements in 423.19(h)(3), require an annual progress report for the planned Voluntary Incentive Program (VIP) technology selected by MPW for Unit 9 in the Notice of Planned Participation (NOPP) submitted 10/11/2021.

This report is being provided to fulfill those requirements and update the IDNR on the current progress made towards the items listed in the engineering dependency chart provided to IDNR on 10/11/2021.

10-11-22 – Annual progress report (based on engineering dependency chart)

Ongoing Assessment of Emerging/New Technologies (1/11/2021-11/01/2023):

- o Thermal Spray Dryer and RO water reduction presentation
 - Similar spray dry evaporator technology to what was available in other industries in 2015.
 - MHI has these systems operating in China on several units and one unit online in U.S. as of 2022. The U.S. installation does not incorporate wastewater reduction and treats a very large amount of wastewater.
 - They have proposed and piloted a few conventional RO water reduction units where the permeate could be reused in the WFGD system. There is a single permanent installation with a mechanical vibratory RO technology that was piloted and then continued use by the Owner after the pilot, but MHI do not recommend that technology to their customers due to high O&M costs.
- High Pressure Reverse Osmosis technology
 - Minor improvement to recovery rate and some improvements to online analyzers/control loops to improve reliability/recovery

 Only lab-scale treatability studies for larger dischargers have been conducted. There have been no large-scale pilots or full installations in a FGDW application.

Evaluation of existing process equipment (10/10/2022-12/09/2023):

- Evaluation of existing waste process equipment (10/10/2022-12/09/2023)
 - Budgeting 2023/2024 for seal water reduction testing and flow monitoring
 - FGD operators and engineers have begun identifying water reduction possibilities. Engineering tested existing equipment capability of clarifying waste streams and producing useful FGD byproduct. Operators ran waste product at lower than normal density setpoints testing process operation.
 - Currently testing effects on overall process chemistry on reducing and increasing flows and the impacts at variable boiler load.
 - Consulted with experts regarding boiler mercury treatment and potential impacts to wet scrubbers.
- Characterization of process and effluent streams (10/10/2022-12/09/2023):
 - Engineering is working to identify experts in the field of WFGD water reduction and water balance characterization

MPW will continue to assess any emerging/new technologies for FGD wastewater treatment, as well as submit progress reports on an annual basis.

Regards,

Jean Brewster

Manager, Environmental Affairs Muscatine Power and Water

Jan Brewster

cc. Doug White - Director, Power Production and Supply